



Ид.	Режим задачи	Task Name	Длительность	Начало	Окончание	Предшес	Названия ресурсов	Ср	03	Мар	12	18
1												
2		Delivery	75 дней	16/04/2022	29/07/2022							
3		FRP delivery (1A+4A)	23 дней	01/05/2022	01/06/2022							
4		FRP delivery (3A)	23 дней	25/05/2022	24/06/2022							
5		Axial Fans delivery 1 part (3 pcs)	25 дней	23/04/2022	27/05/2022							
6		Axial Fans delivery 2 part (3 pcs)	25 дней	25/06/2022	29/07/2022							
7		VFD delivery	25 дней	25/06/2022	29/07/2022							
8		Axial diffusers dlivery	22 дней	16/04/2022	17/05/2022							
9		Turning vanes delivery 1 part (Bottom AirDuct)	22 дней	20/05/2022	18/06/2022							
10		Turning vanes delivery 2 part (Top AirDuct)	22 дней	20/06/2022	19/07/2022							
11		Metall parts (1) delivery	22 дней	01/05/2022	31/05/2022							
12		Metall parts (2) delivery	22 дней	01/06/2022	30/06/2022							
13		Glass delivery	25 дней	21/06/2022	23/07/2022							
14		Acrylic glass delivery	25 дней	21/06/2022	23/07/2022							
15		Cooling system delivery	25 дней	23/04/2022	27/05/2022							
16		Electronics delivery	25 дней	23/04/2022	27/05/2022							
17		Electronics delivery (server rack)	25 дней	23/04/2022	27/05/2022							
18		Noise panels Delivery	25 дней	23/04/2022	27/05/2022							
19		Service floors	25 дней	23/04/2022	27/05/2022							
20		Work equipment delivery										
21												
22		On site Assembly	50 дней	01/06/2022	09/08/2022							

Project: QAT TT65 installation.m
Date: 01/04/2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			


Ид.	 Режим задачи	Task Name	Длительность	Начало	Окончание	Предшес	Названия ресурсов	Ср 03	Мар 0	12	18
23		Lower Turning vanes assembly	1 день	20/06/202	21/06/202						
24	 	Assebling Left turning vanes set TT65-9A	2 дней	20/06/202	21/06/202	9,11	TT[2],Forklift				
25	 	Assebling Right turning vanes set TT65-9A	2 дней	20/06/202	21/06/202	9,11	TT[2],Forklift				
26	 	Assebling Left turning vanes set TT65-10A	2 дней	20/06/202	21/06/202	9,11	TT[2],Forklift				
27	 	Assebling Right turning vanes set TT65-10A	2 дней	20/06/202	21/06/202	9,11	TT[2],Forklift				
28	 	Assebling Left turning vanes set TT65-11A	2 дней	20/06/202	21/06/202	9,11	TT[2],Forklift				
29	 	Assebling Right turning vanes set TT65-11A	2 дней	20/06/202	21/06/202	9,11	TT[2],Forklift				
30	 	Assebling Left turning vanes set TT65-12A	2 дней	20/06/202	21/06/202	9,11	TT[2],Forklift				
31	 	Assebling Right turning vanes set TT65-12A	2 дней	20/06/202	21/06/202	9,11	TT[2],Forklift				
32		FRP 1A+4A assembly	6 дней	01/06/202	08/06/202						
33	 	Assembly FRP metall frame left	0.5 дней	01/06/202	01/06/202	11	TT[2]				
34	 	Assembly FRP metall frame right	0.5 дней	01/06/202	01/06/202	11	TT[2]				
35	 	Assembly FRP 1A left side	4 дней	01/06/202	04/06/202	11	TT[4],Forklift,M-Crane				
36	 	Assebling 4A left x3	5 дней	01/06/202	07/06/202	3,11	TT[4],M-Crane				
37	 	Assembly FRP 1A right side	4 дней	02/06/202	07/06/202	3,11	TT[4],Forklift				
38	 	Assebling 4A right x3	5 дней	02/06/202	08/06/202	3,11	TT[4],M-Crane				
39		Axial Fan's assembly (left)	2 дней	09/06/202	10/06/202						
40	 	Assembly axial diffusers x3	1 день	09/06/202	09/06/202	8	TT[4],M-Crane				
41	 	Assembling Axial Fans x3	2 дней	09/06/202	10/06/202	5	TT[4],M-Crane				
42	 	Assembly axial diffusers x3	1 день	09/06/202	09/06/202	8	TT[4],M-Crane				
43		Axial Fan's assembly (right)	2 дней	30/07/202	02/08/202						
44	 	Assembling Axial Fans x3	2 дней	30/07/202	02/08/202	6	TT[4],M-Crane				

Project: QAT TT65 installation.m
Date: 01/04/2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

Ид.	 Режим задачи	Task Name	Длительность	Начало	Окончание	Предше	Названия ресурсов	Ср 03	Мар 0	6	12	18
45	 	Assembling Lower Ring	1 день	10/06/202	10/06/202	11	TT[2],M-Crane					
46		Acrylic diffuser asembly	11 дней	26/07/202	09/08/202							
47	 	Assembling Acrylic diffuser quarters x4 outside	8 дней	26/07/202	04/08/202	14	TT[4],M-Crane					
48	 	<i>Acrylic diffuser quarters welding</i>	2 дней	05/08/202	06/08/202	47	TT[2],M-Crane,Supplier					
49		Other preparations	1 день	09/08/202	09/08/202	48						
50		Upper AirDuct Assembly	33 дней	07/06/202	21/07/202							
51	 	Assembling 8A Turning Vanes Left	2 дней	20/07/202	21/07/202	10,11	TT[4],Forklift					
52	 	Assembling 8A Left backwall	1 день	01/07/202	01/07/202	12	TT[2],Forklift					
53	 	Assembling 8A Left sidewalls x2	1 день	01/07/202	01/07/202	12	TT[4],Forklift					
54	 	Assembling 8A Turning Vanes Right	2 дней	07/06/202	08/06/202	10,11	TT[4],Forklift					
55	 	Assembling 8A Right backwall	1 день	01/07/202	01/07/202	12	TT[2],Forklift					
56	 	Assembling 8A Right sidewalls x2	1 день	01/07/202	01/07/202	12	TT[4],Forklift					
57	 	Assembling 6A	4 дней	07/06/202	10/06/202	10,11	TT[4],Forklift					
58	 	Assembling 6A lower sidewalls x2	2 дней	01/07/202	02/07/202	12	TT[4],Forklift					
59	 	Assembling 6A upper sidewalls x4	2 дней	01/07/202	02/07/202	12	TT[4],Forklift					
60	 	Assembling 8A Left roof	1 день	01/07/202	01/07/202	12	TT[4],Forklift					
61	 	Assembling 8A Right roof	1 день	01/07/202	01/07/202	12	TT[4],Forklift					
62	 	Assembling 6A roof	2 дней	01/07/202	02/07/202	12	TT[6],Forklift					
63	 	Assembling 7A Left sidewalls x2	2 дней	01/07/202	02/07/202	12	TT[4],Forklift					
64	 	Assembling 7A Right sidewalls x2	2 дней	01/07/202	02/07/202	12	TT[4],Forklift					
65		Preparation	6 дней	07/06/202	14/06/202							
66	 	Making lighting in lower airduct	1 день	07/06/202	07/06/202		TT[2]					

Project: QAT TT65 installation.m
Date: 01/04/2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Ид.	Режим задачи	Task Name	Длительность	Начало	Окончание	Предшес	Названия ресурсов	Ср 03	Мар 0	12	18
67		Marking lower airduct, T-shaped stops installation	5 дней	08/06/2021	14/06/2021	11,66	ТТ[4],Welding				
68		Preparing and Moving heavy equipment to loading zone		07/06/2021							
69		Left shaft	18.5 дней	01/06/2021	25/06/2021						
70		Loading equipment into the buiding Left side (Left lower Turning Vanes, Cooling System, Noise pannels)	2 дней	23/06/2021	24/06/2021	23,15	ТТ[9],H-Crane				
71		Fixation Turning vanes	0.5 дней	25/06/2021	25/06/2021	70	ТТ[2],Welding				
72		Loading 1A FRP Left side	1 день	09/06/2021	09/06/2021	32	ТТ[4],H-Crane				
73		Fixation FRP	1 день	10/06/2021	10/06/2021	72	ТТ[2],Welding				
74		Loading 17A frame left	0.5 дней	11/06/2021	11/06/2021	73	ТТ[4],H-Crane				
75		Loading and fixation axial diffusers Left side (x3)	2 дней	01/06/2021	02/06/2021	39	ТТ[4],H-Crane				
76		Fixation 17A Left	1 день	03/06/2021	03/06/2021	75	ТТ[2],Welding				
77		Loading and Fixation Axial Fans x3	3 дней	03/06/2021	07/06/2021	39,75	ТТ[4],H-Crane				
78		Loading and Installation 4A Left Frame	0.5 дней	09/06/2021	09/06/2021	32	ТТ[4],H-Crane				
79		Loading 4A FRP	1 день	09/06/2021	10/06/2021	78	ТТ[4],H-Crane				
80		Beams Left side mounting be GAP	1 день	10/06/2021	11/06/2021	79					
81		Right shaft	32 дней	23/06/2021	05/08/2021						
82		Loading equipment into the buiding Right side (lower Turning Vanes)	2 дней	23/06/2021	24/06/2021	23	ТТ[9],H-Crane				
83		Fixation Turning vanes	0.5 дней	25/06/2021	25/06/2021	82	ТТ[2],Welding				
84		Loading 1A FRP Right side	1 день	25/06/2021	28/06/2021	83,32	ТТ[4],H-Crane				
85		Fixation FRP	1 день	28/06/2021	29/06/2021	84	ТТ[2],Welding				
86		Loading 17A frame Right	0.5 дней	29/06/2021	29/06/2021	85	ТТ[4],H-Crane				

Project: QAT TT65 installation.m
Date: 01/04/2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			


Ид.	 Режим задачи	Task Name	Длительность	Начало	Окончание	Предше	Названия ресурсов	Ср 03	Мар 0	12	18
87	 	Loading and fixation axial diffusers Right side (x3)	2 дней	30/06/202	01/07/202	86,39	ТТ[4],H-Crane				
88	 	Fixation 17A Right	1 день	02/07/202	02/07/202	87	ТТ[2],Welding				
89	 	Loading and Fixation Axial Fans x3	3 дней	03/08/202	05/08/202	43	ТТ[4],H-Crane				
90	 	Loading and Installation 4A Right Frame	0.5 дней	05/07/202	05/07/202	88	ТТ[4],H-Crane				
91	 	Loading 4A Right FRP	1 день	05/07/202	06/07/202	90	ТТ[4],H-Crane				
92		<i>Beams Right side mounting be GAP</i>	1 день	06/07/202	07/07/202	91					
93		Central shaft	57 дней	28/05/202	16/08/202						
94	 	Loading turning vanes 11A, 12A	2 дней	23/06/202	24/06/202	23	ТТ[9],H-Crane				
95	 	Turning vanes fixation	1.5 дней	25/06/202	28/06/202	94	ТТ[2],Welding				
96	 	Loading dynamic pressure equalization system (DPES), service floor	0.5 дней	28/05/202	28/05/202	19	ТТ[4],H-Crane				
97	 	Loading and Installation Airjet	3 дней	25/06/202	29/06/202	4	ТТ[4],H-Crane				
98	 	Loading Lower Ring, Waiting Area construction, Glass (WA, Flight chamber), WA Doors, Middle Ring, Upper	3 дней	30/06/202	02/07/202	97	ТТ[9],H-Crane				
99	 	Lower Ring Installation	2 дней	05/07/202	06/07/202	98	ТТ[2]				
100	 	Loading Acrylic diffuser quarters	1 день	10/08/202	10/08/202	46	ТТ[4],H-Crane				
101	 	Assembling Acrylic diffuser inside	4 дней	11/08/202	16/08/202	100	ТТ[4],Forklift,M-Crane				
102		Upper Duct	21 дней	11/08/202	08/09/202						
103	 	Marking upper airduct, stops installation	4 дней	11/08/202	16/08/202	100	ТТ[4],Welding				
104	 	Loading upper duct parts (bottom part)	1 день	17/08/202	17/08/202	50,103	ТТ[6],H-Crane				
105	 	Installation bottom part of Upper duct	4 дней	18/08/202	23/08/202	104	ТТ[6]				
106	 	Loading 8A Left	1 день	24/08/202	24/08/202	105	ТТ[6],H-Crane				

Project: QAT TT65 installation.m
Date: 01/04/2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			


Ид.		Режим задачи	Task Name	Длительность	Начало	Окончание	Предшес	Названия ресурсов	Ср 03	Мар 0	6	12	18
107			Fixation 8A Left	2 дней	25/08/202	26/08/202	106	ТТ[6]					
108			Loading 8A Right	1 день	24/08/202	24/08/202	105	ТТ[6],H-Crane					
109			Fixation 8A Right	2 дней	25/08/202	26/08/202	108	ТТ[6]					
110			Loading 6A	1 день	24/08/202	24/08/202	105	ТТ[6],H-Crane					
111			Fixation 6A	2 дней	25/08/202	26/08/202	110	ТТ[4]					
112			Loading 8A Left roof	1 день	27/08/202	27/08/202	107	ТТ[6],H-Crane					
113			Fixation 8A Left roof	2 дней	30/08/202	31/08/202	112	ТТ[4]					
114			Loading 8A Right roof	1 день	27/08/202	27/08/202	107	ТТ[6],H-Crane					
115			Fixation 8A Right roof	2 дней	30/08/202	31/08/202	114	ТТ[4]					
116			Loading 6A roof	1 день	25/08/202	25/08/202	110	ТТ[6],H-Crane					
117			Fixation 6A roof	4 дней	26/08/202	31/08/202	116	ТТ[4]					
118			Loading 7A R+L sidewalls	2 дней	01/09/202	02/09/202	117	ТТ[6],H-Crane					
119			Fixation 7A R+L sidewalls	4 дней	03/09/202	08/09/202	118	ТТ[6]					
120			Fixation 4A	2 дней	01/09/202	02/09/202	113,115	ТТ[2],Welding					
121			Roof covering by GAP	1 день	03/03/202	03/03/202							
122			VFD Loading	1 день	30/07/202	30/07/202							
123			VFD Loading	1 день	30/07/202	30/07/202	7	ТТ[4],M-Crane					
124			Inside works	62 дней	25/06/202	20/09/202							
125			Loading Spider crane	0.5 дней	07/07/202	07/07/202	99	GAP					
126			Flight Chamber	19.5 дней	07/07/202	03/08/202							
127			Assembling Middle ring	2 дней	07/07/202	08/07/202	99	ТТ[4],Welding					
128			Hanging Middle ring on the hoists	0.5 дней	09/07/202	09/07/202	127	ТТ[4]					

Project: QAT TT65 installation.m
Date: 01/04/2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Ид.	 Режим задачи	Task Name	Длительность	Начало	Окончание	Предшес	Названия ресурсов	Ср 03	Мар 0	6	12	18
129	 	Mounting Flight Chamber lower Cylindric Glass	8 дней	09/07/202	21/07/202	128,125	ТТ[4],Welding,S-Crane					
130	 	Mounting Middle ring	1 день	21/07/202	22/07/202	129	ТТ[4]					
131	 	Mounting Flight Chamber upper Conical Glass	8 дней	22/07/202	03/08/202	130,125	ТТ[4],Welding,S-Crane					
132		Waiting Area	18 дней	22/07/202	17/08/202							
133	 	Assembly Waiting Area lower frame	2 дней	22/07/202	26/07/202	12,130	ТТ[2],S-Crane					
134	 	Assembly Waiting Area upper frame	2 дней	26/07/202	28/07/202	133	ТТ[2],S-Crane					
135	 	Mounting Waiting Area frames	2 дней	28/07/202	30/07/202	134	ТТ[2],Welding,S-Crane					
136	 	Mounting Waiting Area glass	4 дней	30/07/202	05/08/202	135	ТТ[4],Welding,S-Crane					
137	 	Assembly Waiting Area Door	4 дней	05/08/202	11/08/202	136	ТТ[4],S-Crane					
138	 	Mounting Waiting Area Door	4 дней	11/08/202	17/08/202	137	ТТ[4],Welding,S-Crane					
139		Noise panels & Cooling System	62 дней	25/06/202	20/09/202							
140	 	Mounting Noise pannel part1	14 дней	25/06/202	14/07/202	66,18,7	ТТ[4]					
141	 	Mounting Cooling System bottom	8 дней	15/07/202	26/07/202	140	ТТ[4]					
142	 	Mounting Noise pannel part2	10 дней	27/07/202	09/08/202	141	ТТ[4]					
143	 	Mounting Cooling System upper	8 дней	09/09/202	20/09/202	102	ТТ[4]					
144												
145	 	Mounting Service floors	15 дней	30/06/202	20/07/202	97	ТТ[4]					
146	 	Mounting dynamic pressure equalization system	2 дней	17/08/202	19/08/202	97,138	ТТ[2]					
147												
148	 	Hermetic works	4 дней	19/08/202	25/08/202	101,146	ТТ[4]					
149												
150		IT works	40.5 дней	02/08/202	27/09/202							

Project: QAT TT65 installation.m
Date: 01/04/2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Ид.	 Режим задачи	Task Name	Длительность	Начало	Окончание	Предше	Названия ресурсов	Ср 03	Мар 0	12	18
151		Fan's power units	9.5 дней	02/08/202	13/08/202						
152	 	VFD Installation	1 день	02/08/202	02/08/202	123	ТТ[2],Welding				
153	 	Loading Fan's power units, cable coils	1 день	03/08/202	03/08/202	152,16	ТТ[2]				
154	 	Fan's power units installation	2 дней	04/08/202	05/08/202	153	ТТ[2]				
155	 	Cabling VFD-PDU	2 дней	03/08/202	04/08/202	152	ТТ[2]				
156	 	Wire works (Cutting, crimping of sleeves, sealing of the ends of the laid cables with a heat-shrink tube)	3 дней	05/08/202	09/08/202	155	ТТ[2]				
157	 	Connecttin VFD-PDU	1 день	10/08/202	10/08/202	156	ТТ[2]				
158	 	Cable marking	0.5 дней	11/08/202	11/08/202	157	ТТ[2]				
159	 	Testing	2 дней	11/08/202	13/08/202	158	ТТ[2]				
160		Fan's signal units	10 дней	13/08/202	27/08/202						
161	 	Loading and Installation Signal Boards	2 дней	13/08/202	17/08/202	16,151	ТТ[2]				
162	 	Cabling Signal Boards - Server rack	1 день	17/08/202	18/08/202	161	ТТ[2]				
163	 	Cabling Signal Boards - Fan's Sensors	2 дней	18/08/202	20/08/202	162	ТТ[2]				
164	 	Mounting lights, lubricating equipment	1 день	20/08/202	23/08/202	163	ТТ[2]				
165	 	Cable connecting	2 дней	23/08/202	25/08/202	164	ТТ[2]				
166	 	Testing	2 дней	25/08/202	27/08/202	165	ТТ[2]				
167		Ventilation	12.5 дней	09/09/202	27/09/202						
168	 	Loading and Installation Ventilation Boards	2 дней	09/09/202	10/09/202	16,102	ТТ[2]				
169	 	Installation LINAC, sensors on exhaust valves	2 дней	10/09/202	13/09/202	168	ТТ[2]				
170	 	Cabling Ventilation Boards - Sensors	1 день	13/09/202	14/09/202	169	ТТ[2]				
171	 	Installation encoder, sensors, rangefinders on exhaust valves	2 дней	14/09/202	16/09/202	170	ТТ[2]				

Project: QAT TT65 installation.m
Date: 01/04/2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Ид.		Режим задачи	Task Name	Длительность	Начало	Окончание	Предшес	Названия ресурсов	Ср	03	Мар		
172			Cabling Ventilation Boards - other equipment	1 день	16/09/202	17/09/202	171	ТТ[2]					
173			Cabling Ventilation Boards - Server rack	1 день	17/09/202	20/09/202	172	ТТ[2]					
174			Installation emergency lighting	2 дней	20/09/202	22/09/202	173	ТТ[2]					
175			Cabling emergency lighting	1 день	21/09/202	22/09/202	174	ТТ[2]					
176			Cable connecting	1 день	22/09/202	23/09/202	175	ТТ[2]					
177			Testing	2 дней	23/09/202	27/09/202	176	ТТ[2]					
178			Airlock	16 дней	17/08/202	08/09/202							
179			Frame assembling	2 дней	17/08/202	19/08/202	132	ТТ[2]					
180			Frame mounting	2 дней	19/08/202	23/08/202	179	ТТ[2]					
181			Valves installation	1 день	23/08/202	24/08/202	180	ТТ[2]					
182			Brackets mounting	0.5 дней	24/08/202	24/08/202	181	ТТ[2]					
183			Doors mounting	1 день	25/08/202	25/08/202	182	ТТ[2]					
184			Curtains mounting	1 день	26/08/202	26/08/202	183	ТТ[2]					
185			Doors alignment	1 день	27/08/202	27/08/202	184	ТТ[2]					
186			Installation pneumatic and electric boards, compress	0.5 дней	30/08/202	30/08/202	185	ТТ[2]					
187			Airlock cabling and plumbing	1 день	30/08/202	31/08/202	186	ТТ[2]					
188			Connecting cables and pipes	1 день	31/08/202	01/09/202	187	ТТ[2]					
189			Testing	5 дней	01/09/202	08/09/202	188	ТТ[2]					
190			Server rack	6 дней	03/09/202	13/09/202							
191			Loading (rack, switches, patch-pannels, UPS, etc.)	1 день	03/09/202	06/09/202	189,17	ТТ[2]					
192			Rack mounting	1 день	06/09/202	07/09/202	191	ТТ[2]					
193			Electrical Connectig	0.5 дней	07/09/202	07/09/202	192	ТТ[2]					

Project: QAT TT65 installation.m
Date: 01/04/2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

Ид.	 Режим задачи	Task Name	Длительность	Начало	Окончание	Предше	Названия ресурсов	Ср 03	Мар 0	6	12	18
194	 	Rack cabling	1 день	08/09/202	08/09/202	193	ТТ[2]					
195	 	Switching all devices	0.5 дней	09/09/202	09/09/202	194	ТТ[2]					
196	 	Cabling wi-fi points	0.5 дней	09/09/202	09/09/202	195	ТТ[2]					
197	 	Installation wi-fi points	0.5 дней	10/09/202	10/09/202	196	ТТ[2]					
198	 	Software configuring	2 дней	09/09/202	13/09/202	195	ТТ					
199		Video system	7.5 дней	10/09/202	21/09/202							
200	 	Brackets mounting	0.5 дней	10/09/202	10/09/202	197	ТТ[2]					
201	 	3 cameras installation	1 день	13/09/202	13/09/202	200	ТТ[2]					
202	 	Cabling Camera - Server rack	2 дней	14/09/202	15/09/202	201	ТТ[2]					
203	 	Installation video recorder into Server rack	0.5 дней	16/09/202	16/09/202	202	ТТ[2]					
204	 	Connecting cameras	0.5 дней	16/09/202	16/09/202	203	ТТ[2]					
205	 	Testing	3 дней	17/09/202	21/09/202	204	ТТ[2]					
206		Operator's table	3 дней	10/09/202	15/09/202							
207	 	Table mounting	0.5 дней	10/09/202	10/09/202	16,190	ТТ[2]					
208	 	Cabling table - Server rack	0.5 дней	13/09/202	13/09/202	207	ТТ[2]					
209	 	Testing	2 дней	13/09/202	15/09/202	208	ТТ[2]					
210		System Testing	7 дней?	27/09/202	06/10/202							
211	 	WindTunnel complex testing	7 дней?	27/09/202	06/10/202	150	ТТ[2]					

Project: QAT TT65 installation.m
Date: 01/04/2021

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			